



# MOBILE FIRE - RESCUE DEPARTMENT FIRE CODE ADMINISTRATION

## Sprinkler System NFPA 13R Acceptance Inspection

Facility Name: \_\_\_\_\_

Facility Address: \_\_\_\_\_

Building Code Permit Number (if applicable) BLD- 201\_\_\_ - \_\_\_\_\_

Reference numbers following checklist statements represent an NFPA code section unless otherwise specified.

1. \_\_\_\_ Approved plans and above-ground piping certification documents are on-site, 8.1.
2. \_\_\_\_ Underground supply testing and flushing are witnessed and underground piping certification is provided, 10.2.
3. \_\_\_\_ Hydro test for a wet system is 200 psi for 2 hrs. and should include the FDC piping.
4. \_\_\_\_ Hydro test for a dry system is 200 psi for 2 hrs.
5. \_\_\_\_ Hydro test for systems with less than 20 heads and no FDC can be tested at 50 psi above the maximum design pressure, 10.2.
6. \_\_\_\_ Backflow prevention device is installed in accordance with its listing and approved plans, and a forward flow test is performed, IFC 903.

### Riser Room

7. \_\_\_\_ Water flow drain is routed to the exterior with a turned down elbow. Flow test is performed.
8. \_\_\_\_ Test valve and flow switch are monitored and tested.

9. \_\_\_\_ Paddle-type water flow is not allowed for dry systems.
10. \_\_\_\_ 24-hour monitoring service agency received signals.
11. \_\_\_\_ Water flow alarm is located according to the approved set of plans, is properly signed, and connected to the fire alarm system.
12. \_\_\_\_ Water supply valves are indicating type and supervised.
13. \_\_\_\_ Riser valves signed: main drain, main control, test valves, etc., and pressure gauges are on the supply and system sides of the check valve.
14. \_\_\_\_ A permanent label with hydraulic calculations is attached to the riser.
15. \_\_\_\_ The riser is supported by hanger or attachment, for multistory at the lowest level, alternate levels, at offsets, and at the top.
16. \_\_\_\_ At least 3 spare sprinklers are provided for each type of sprinkler, 11.1.

### **Fire Department Connection (FDC)**

17. \_\_\_\_ FDC is locked capped and permanently signed.
18. \_\_\_\_ FDC has check valve and drip valve.
19. \_\_\_\_ FDC for wet single riser system connects to the system side.
20. \_\_\_\_ FDC is 2½ in. connection and 18 in. to 48 in. above grade.

### **Sprinklers**

21. \_\_\_\_ Sprinkler head locations are the same as the plans.
22. \_\_\_\_ Pendent deflectors are 1 in. to 4 in. from the ceiling unless listing permits otherwise, 6.4.
23. \_\_\_\_ Sidewall deflectors are 4 in. to 6 in. from the ceiling unless listing permits otherwise, 6.4.
24. \_\_\_\_ Sidewall deflectors are at least 5 ft. from a fan, 6.4.
25. \_\_\_\_ Soffits exceeding 8 in. in width from the wall are sprinklered underneath or when sidewall sprinklers are installed and the soffit exceeds 12 in., 6.4.
26. \_\_\_\_ Sprinkler heads have guard if subject to damage.

- 27. \_\_\_\_ Sprinkler heads are not painted or covered.
- 28. \_\_\_\_ Proper type and temperature sprinklers are used.
- 29. \_\_\_\_ Escutcheon plates are installed.

### **Pipe: Hangers, Seismic, and Penetrations**

- 30. \_\_\_\_ Piping layout and size are the same as the plans.
- 31. \_\_\_\_ Minimum clearance around pipes: Holes are 2 in. larger than pipe 1 in. to 3½ in., and 4 in. larger than pipe 4 in. or larger. NFPA 13:
- 32. \_\_\_\_ Flexible couplings may be used for pipe 2½ in. or larger at structural separations, within 2 ft. of expansion joints, within 2 ft. of the top and bottom of all risers, within 1 ft. above and below a floor penetration in multistory buildings, and on both sides of and within 1 ft. of concrete or masonry wall penetrations unless pipe clearance is provided, NFPA 13:
- 33. \_\_\_\_ Lateral sway bracing is installed in accordance with approved plans, NFPA 13:
- 34. \_\_\_\_ If provided, seismic separation assemblies are installed in accordance with the approved plans.
- 35. \_\_\_\_ Longitudinal sway bracing is a maximum of 80 ft. for mains and cross mains, within 40 ft. of the end of the pipe, and check spacing on the plans, NFPA 13:
- 36. \_\_\_\_ Lateral sway bracing is required at a maximum spacing of 40 ft. for all mains and cross mains, check the spacing on the plans, NFPA 13: .
- 37. \_\_\_\_ A 4-way sway brace is provided at least every 25 ft. and at the top of the riser, NFPA 13:
- 38. \_\_\_\_ Longitudinal and lateral bracing is provided for each run of pipe between the changes of direction unless the pipe run is less than 12 ft., NFPA 13:
- 39. \_\_\_\_ Splayed seismic bracing wire, wrap-around u-hooks, or lateral sway bracing used to restrict sprinkler movement that could impact the building, equipment, or finishing materials are located in accordance with the plans, NFPA 13.
- 40. \_\_\_\_ Restraining straps are on all C-clamps and the strap is bolted through if there is not a lip on the beam, NFPA 13.

41. \_\_\_\_ Branch lines have one hanger per section of pipe, NFPA 13.
42. \_\_\_\_ Cross mains have one hanger between each branch line and at the end of the main, 13.
43. \_\_\_\_ Risers in multistory buildings have supports at the lowest level, each alternate level, below offsets, and at the top, NFPA 13.
44. \_\_\_\_ Distance between riser supports is not greater than 25 ft., NFPA 13:

**Acceptance Inspection**    \_\_\_\_ / \_\_\_\_ / 20\_\_\_\_    \_\_\_\_\_  
**Fire Code Administration Staff Captain**